

**From:** Commissioner Pct 3 <comm3@wilco.org>  
**Sent:** Friday, May 12, 2023 8:58 PM  
**To:** Commissioner Pct 3  
**Subject:** Great Oaks Bridge Update 5/12/2023



## Commissioner Valerie Covey Construction Update

### Great Oaks Bridge Update 5/12/2023

**Notes:**

- Expected Completion—Spring 2023
- This project improves the intersection of Great Oaks Dr and Brushy Creek/Hairy Man Road by improving traffic flow and raising the bridge to prevent flooding.
- Please do not hesitate to contact Commissioner Valerie Covey's office with any questions or concerns you may have at 512-943-3370 or comm3@wilco.org

**Progress this Week:**

DeNucci Constructors:

- Continued forming and pouring the cast-in-place retaining wall panels at the north side of the parking lot.
- Formed and poured sidewalk on the south end of the Great Oaks Bridge near the Duck Pond.
- Prepared subgrade for the sidewalk at both ends of the Great Oaks Bridge.

Subcontractor Greater Austin:

- Set and tied the bridge deck steel for the Great Oaks Bridge.
- Poured one span of the Great Oaks Bridge deck slab to Brushy Creek Road.

**Work Scheduled:**

DeNucci Constructors:

- Continue cast-in-place retaining wall construction along north side of Brushy Creek Road.
- Continue parking lot construction.

Subcontractor Greater Austin to continue Phase 4 construction for Great Oaks Bridge.

Subcontractor Alpha Paving to place prime, asphalt underseal and pave asphalt.

**Lane Closures:**

Temporary daily lane closures are anticipated to provide a safe work zone.

**General Notes:**

- Watch for construction equipment entering and exiting work zones, within project limits.
- All work mentioned above is contingent upon weather conditions.