

From: Rachel Arnold <rarnold@wilco.org>
Sent: Friday, May 5, 2023 12:26 PM
To: Commissioner Pct 3
Subject: CORRECTED: Great Oaks Bridge Update 5/5/2023



Commissioner Valerie Covey Construction Update

Great Oaks Bridge Update 5/5/2023

Notes:

- Expected Completion—Spring 2023
- This project improves the intersection of Great Oaks Dr and Brushy Creek/Hairy Man Road by improving traffic flow and raising the bridge to prevent flooding.
- Please do not hesitate to contact Commissioner Valerie Covey's office with any questions or concerns you may have at 512-943-3370 or comm3@wilco.org

Progress this Week:

DeNucci Constructors:

- Continued forming and pouring the cast-in-place retaining wall panels at the north side of the parking lot.
- Installed the handrail for the traffic rail on the northbound side of Great Oaks Drive.
- Formed and poured curb & gutter at both ends of the Great Oaks Bridge.
- Placed roadway flexible base at both ends of the Great Oaks Bridge.

Subcontractor Greater Austin:

- Continued setting overhang forms for the bridge beams.
- Set and tied the bridge deck steel on the Great Oaks Bridge.
- Poured one span of the Great Oaks Bridge deck slab.

Work Scheduled:

DeNucci Constructors:

- Continue placing flexible base south of the Great Oaks Bridge.
- Continue cast-in-place retaining wall construction along north side of Brushy Creek Road.
- Continue parking lot construction.

Subcontractor Greater Austin

- Continue Phase 4 construction for Great Oaks Bridge.

Lane Closures:

Temporary daily lane closures are anticipated to provide a safe work zone.

General Notes:

Watch for construction equipment entering and exiting work zones, within project limits.

All work mentioned above is contingent upon weather conditions.

Rachel Arnold, CPM

Project Manager and Executive Assistant to
Commissioner Valerie Covey
100 Wilco Way, STE CO201
Georgetown, TX 78626
Phone: 512-943-3370
Fax: 512-943-3376
www.wilco.org