

From: Commissioner Pct 3 <comm3@wilco.org>
Sent: Friday, March 24, 2023 1:23 PM
To: Commissioner Pct 3
Subject: Great Oaks Bridge Update 3/24/2023



Commissioner Valerie Covey Construction Update

Great Oaks Bridge Update 3/24/2023

Notes:

- Expected Completion—Spring 2023
- This project improves the intersection of Great Oaks Dr and Brushy Creek/Hairy Man Road by improving traffic flow and raising the bridge to prevent flooding.
- Please do not hesitate to contact Commissioner Valerie Covey's office with any questions or concerns you may have at 512-943-3370 or comm3@wilco.org

Progress this Week:

- DeNucci Constructors:
 - Continued forming and pouring the cast-in-place retaining wall panels and footings on the north side of the parking lot under the bridge.
 - Poured concrete in the pipe bollards in parking lot under the bridge.
 - Excavated for and placed stone riprap on the north side of Brushy Creek.
 - Cut and sealed the joints in the concrete pavement on the south section of parking lot under the bridge.
 - Installed conduit for the traffic signal poles on the northeast and southwest corners of the intersection.
 - Began clearing excavating the north bank of Brushy Creek, east and west of the bridge.
 - Began installing the storm sewer pipe on the west side of southbound Great Oaks Drive.
 - Continued placing the embankment on the west side of southbound Great Oaks Drive.

- Subcontractor Greater Austin:
 - Set forms, tied steel, and poured the Phase 4 portion of the bridge caps.

Work Scheduled:

- DeNucci Constructors:
 - Continue placing earthwork embankment at the southwest corner of the bridge.
 - Continue cast-in-place retaining wall construction along north side of Brushy Creek Road.
 - Continue retaining wall construction at northwest corner of the intersection.
 - Continue parking lot construction.
- Subcontractor Greater Austin
 - Continue Phase 4 bridge construction for Great Oaks Bridge.

Lane Closures:

- Temporary daily lane closures are anticipated to provide a safe work zone.

General Notes:

- Watch for construction equipment entering and exiting work zones, within project limits.
- All work mentioned above is contingent upon weather conditions.