

From: Commissioner Pct 3 <comm3@wilco.org>
Sent: Friday, March 31, 2023 10:10 AM
To: Commissioner Pct 3
Subject: Great Oaks Bridge Update 3/31/2023



Commissioner Valerie Covey Construction Update

Great Oaks Bridge Update 3/31/2023

Notes:

- Expected Completion—Spring 2023
- This project improves the intersection of Great Oaks Dr and Brushy Creek/Hairy Man Road by improving traffic flow and raising the bridge to prevent flooding.
- Please do not hesitate to contact Commissioner Valerie Covey's office with any questions or concerns you may have at 512-943-3370 or comm3@wilco.org

Progress this Week:

DeNucci Constructors:

- Continued forming and pouring the cast-in-place retaining wall panels and footings on the north side of the parking lot under the bridge.
- Poured the culvert extension on the northwest corner of the intersection.
- Excavated for and placed stone riprap on the north side of Brushy Creek.
- Backfilled sections of the wall, placed embankment and placed roadway base for the concrete pavement at the north section of parking lot under the bridge.
- Completed installing the storm sewer pipe on the west side of southbound Great Oaks Drive.
- Completed setting the panels and backfilling the wall at the northwest corner of the intersection of Brushy Creek.

Subcontractor Greater Austin:

- Removed the forms from the previously poured Phase 4 portion

Work Scheduled:

DeNucci Constructors:

- Continue placing earthwork embankment at the southwest corner of the bridge.
- Continue cast-in-place retaining wall construction along north side of Brushy Creek Road.
- Continue parking lot construction.

Subcontractor Greater Austin to continue Phase 4 bridge construction for Great Oaks Bridge.

Lane Closures:

Temporary daily lane closures are anticipated to provide a safe work zone.

General Notes:

Watch for construction equipment entering and exiting work zones, within project limits.

All work mentioned above is contingent upon weather conditions.

Commissioner Valerie Covey

Williamson County Precinct 3

100 Wilco Way, Suite CO 201

Georgetown, TX 78626

Ph: 512-943-3370

Fax: 512-943-3376

Comm3@wilco.org

www.wilco.org